

Nova Scotia Power - Active Distribution Interconnection Requests



Publish Date: Wednesday, July 17, 2024

Queue Order*	IR #	Request Date DD-MMM-YY	County	MW Summer	MW Winter	Interconnection Point Requested	Type	Inservice date DD-MMM-YY	Revised Inservice date	Status	Service Type	IC Identity
-D	599	21-May-21	Kings	1	1	83V-303	Solar	01-Feb-23		PA Complete	N/A	N/A
-D	620	30-Jul-21	Pictou	0.5	0.5	62N-413	Solar	01-Jun-23		PA Complete	N/A	N/A
-D	655	24-Feb-22	Antigonish	10.2	10.2	4C-441	Solar	25-Dec-22		PA Complete	N/A	N/A
-D	657	26-Apr-22	Halifax	2.4	2.4	103H-431	Biogas	31-Dec-23		PA Complete	N/A	N/A
-D	683	14-Dec-22	Halifax	0.066	0.066	2H-413	Solar	3-Aug-22		GIA Executed	N/A	N/A
-D	684	14-Dec-22	Halifax	0.08	0.08	2H-413	Solar	23-Apr-23		GIA Executed	N/A	N/A
-D	688	22-Dec-22	Colchester	10	10	82V-403	Solar	01-Dec-25		PA Complete	N/A	N/A
-D	689	22-Dec-22	Hants	6.3	6.3	79V-401	Solar	01-Dec-25		PA Complete	N/A	N/A
-D	690	22-Dec-22	Hants	10	10	82V-423	Solar	01-Dec-25		PA Complete	N/A	N/A
-D	691	22-Dec-22	Hants	4.41	4.41	82V-423	Solar	01-Dec-25		PA Complete	N/A	N/A
-D	692	24-Mar-23	Pictou	0.1875	0.1875	62N-411	Solar	01-Feb-24		GIA Executed	N/A	N/A

Nova Scotia Power - Distribution Interconnection Request Queue: Page 1 of 6

* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

Queue Order*	IR #	Request Date DD-MMM-YY	County	MW Summer	MW Winter	Interconnection Point Requested	Type	Inservice date DD-MMM-YY	Revised Inservice date	Status	Service Type	IC Identity
-D	693	24-Mar-23	Cape Breton	0.1875	0.1875	4S-323	Solar	01-Feb-24		GIA Executed	N/A	N/A
-D	694	24-Mar-23	Halifax	0.5	0.5	101H-412	Solar	01-Feb-24		GIA Executed	N/A	N/A
-D	695	24-Mar-23	Halifax	0.3	0.3	129H-412	Solar	01-Feb-24		GIA Executed	N/A	N/A
-D	696	24-Mar-23	Halifax	0.1875	0.1875	82V-423	Solar	01-Feb-24		GIA Executed	N/A	N/A
-D	698	30-Mar-23	Halifax	0.1875	0.1875	40H-303	Solar	01-Feb-24		GIA Executed	N/A	N/A
-D	745	25-Oct-23	Digby	10	10	92W-302	Solar	28-04-24		PA Complete	N/A	N/A
-D	746	27-Oct-23	Halifax	10	10	87H-312	Solar	31-12-24		PA Complete	N/A	N/A
-D	751	14-Dec-23	Annapolis	7.5	7.5	65V-303	Solar	31-12-24		PA Complete	N/A	N/A
-D	753	01-Jan-24	Hants	0.185	0.185	1N-402	Solar	15-3-24		PA Complete	N/A	N/A
-D	758	14-Feb-24	Pictou	8	8	50N-410	Solar	01-09-25		PA Complete	N/A	N/A
-D	759	16-Feb-24	Cape Breton	10	10	59C-402	Solar	31-12-24		PA Complete	N/A	N/A
-D	763	04-Mar-24	Queens	5.2	5.2	91W-411	Solar	31-12-25		PA Complete	N/A	N/A
-D	764	22-Mar-24	Lunenburg	7	7	89W-302	Solar	31-12-25		PA Complete	N/A	N/A

Nova Scotia Power - Distribution Interconnection Request Queue: Page 2 of 6

* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

Queue Order*	IR #	Request Date DD-MMM-YY	County	MW Summer	MW Winter	Interconnection Point Requested	Type	Inservice date DD-MMM-YY	Revised Inservice date	Status	Service Type	IC Identity
-D	765	20-Mar-24	Cumberland	10	10	74N-411	Solar	31-12-25		PA Complete	N/A	N/A
-D	766	25-Mar-24	Hants	1.85	1.85	79V-403	Solar	01-10-25		PA Complete	N/A	N/A
-D	767	28-Mar-24	Cape Breton	10	10	3S-309	Solar	01-06-25		PA Complete	N/A	N/A
-D	768	02-Apr-24	Halifax	0.435	0.435	101H-411	Solar	30-05-24		PA Complete	N/A	N/A
-D	769	04-Apr-24	Cape Breton	7	7	84S-305	Solar	30-09-25		PA Complete	N/A	N/A
-D	770	04-Apr-24	Cumberland	7	7	6N-301	Solar	31-12-25		PA Complete	N/A	N/A
-D	771	08-Apr-24	Kings	6.25	6.25	50V-401	Solar	28-04-25		PA Complete	N/A	N/A
-D	773	08-Apr-24	Halifax	10	10	8H-402	Solar	28-04-25		PA Complete	N/A	N/A
-D	775	08-Apr-24	Halifax	10	10	82V-402	Solar	28-04-25		PA Complete	N/A	N/A
-D	777	12-Apr-24	Guysborough	0.125	0.125	24C-442	Solar	16-06-24		PA Complete	N/A	N/A
-D	779	22-Apr-24	Pictou	8	8	62N-414	Solar	31-01-26		PA Complete	N/A	N/A
-D	780	30-Apr-24	Hants	4.275	4.275	1N-402	Solar	15-12-25		PA Complete	N/A	N/A
-D	781	30-Apr-24	Cumberland	9.9	9.9	22N-402	Solar	15-12-25		PA Complete	N/A	N/A

Nova Scotia Power - Distribution Interconnection Request Queue: Page 3 of 6

* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

Queue Order*	IR #	Request Date DD-MMM-YY	County	MW Summer	MW Winter	Interconnection Point Requested	Type	Inservice date DD-MMM-YY	Revised Inservice date	Status	Service Type	IC Identity
-D	782	30-Apr-24	Pictou	6.75	6.75	62N-415	Solar	15-12-25		PA Complete	N/A	N/A
-D	783	30-Apr-24	Cape Breton	9.9	9.9	22N-402	Solar	15-12-25		PA Complete	N/A	N/A
-D	784	30-Apr-24	Pictou	6.75	6.75	62N-415	Solar	15-12-25		PA Complete	N/A	N/A
-D	786	29-Apr-24	Lunenburg	10	10	103w-312	Solar	1-1-26		PA Complete	N/A	N/A
-D	789	05-Jun-24	Shelburne	2.025	2.025	23W-302	Solar	15-12-25		IR Valid	N/A	N/A
-D	790	05-Jun-24	Pictou	6.75	6.75	662N-311	Solar	15-12-25		IR Valid	N/A	N/A
-D	791	05-Jun-24	Lunenburg	6.975	6.975	70W-313	Solar	15-12-25		IR Valid	N/A	N/A
-D	792	14-Jun-24	Cape Breton	10	10	3S-309	Solar	01-06-25		IR Valid	N/A	N/A
-D	793	14-Jun-24	Cape Breton	10	10	3S-403	Solar	01-06-25		IR Valid	N/A	N/A
-D	794	24-Jun-24	Cape Breton	6.525	6.525	11S-411	Solar	15-12-25		IR Valid	N/A	N/A
-D	796	08-Jul-24	Halifax	0.947	0.947	139H-413	Solar	31-12-24		IR Valid	N/A	N/A
5 -D	557	19-Apr-17	Halifax	5.6	5.6	24H	CHP	01-Sep-18		SIS Complete	N/A	N/A
7 -D	569	26-Jul-19	Digby	0.6	0.6	509V-302	Tidal	01-Mar-21	2/21/2024	GIA Executed	N/A	N/A

Nova Scotia Power - Distribution Interconnection Request Queue: Page 4 of 6

* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

Queue Order*	IR #	Request Date DD-MMM-YY	County	MW Summer	MW Winter	Interconnection Point Requested	Type	Inservice date DD-MMM-YY	Revised Inservice date	Status	Service Type	IC Identity
8 -D	566	16-Jan-19	Digby	0.7	0.7	509V-301	Tidal	31-Jul-19	4/30/2022	GIA Executed	N/A	N/A
15 -D	654	16-Feb-22	Halifax	0.125	0.125	127H-413	Solar	20-Sep-22		GIA Executed	N/A	N/A
26 -D	676	15-Aug-22	Halifax	0.74	0.6475	103H-431	Solar	01-Jun-22	8/1/2025	GIA Executed	N/A	N/A
28 -D	699	18-Apr-23	Halifax	0.625	0.625	58H-431	Solar	31-Dec-24		GIA Executed	N/A	N/A
29 -D	700	21-Apr-23	Cape Breton	0.555	0.555	82S-303	Solar	30-Sep-23		SIS Complete	N/A	N/A
32 -D	711	05-Jul-23	Halifax	0.48	0.48	139H-411	Solar	31-Oct-23		SIS Complete	N/A	N/A
33 -D	712	05-Jul-23	Halifax	0.3	0.3	139H-411	Solar	31-Oct-23		SIS Complete	N/A	N/A
36 -D	716	03-Aug-23	Halifax	0.24	0.24	139H-412	Solar	01-Oct-23		GIA Executed	N/A	N/A
38 -D	741	28-Sep-23	Cumberland	5.072	4.072	3N-412	Solar	1-Dec-24		GIA in Progress	N/A	N/A
39 -D	743	24-Oct-23	Cape Breton	0.125	0.125	67C-411	Solar	15-03-24		GIA Executed	N/A	N/A
40 -D	750	20-Nov-23	Annapolis	0.25	0.25	70V-312	Solar	31-03-24		SIS in Progress	N/A	N/A
41 -D	752	01-Jan-24	Hants	0.185	0.185	1N-402	Solar	15-3-24		SIS in Progress	N/A	N/A
42 -D	754	24-Jan-24	Yarmouth	0.332	0.332	88W-314	Solar	30-04-24		SIS in Progress	N/A	N/A

Nova Scotia Power - Distribution Interconnection Request Queue: Page 5 of 6

* This is the complete list of all Active Distribution Interconnection Requests, including projects at the initial and advanced Queue stages

D - Distribution Interconnection Request

Queue Order*	IR #	Request Date DD-MMM-YY	County	MW Summer	MW Winter	Interconnection Point Requested	Type	Inservice date DD-MMM-YY	Revised Inservice date	Status	Service Type	IC Identity
43 -D	757	12-Feb-24	Halifax	0.74	0.74	103H-431	Solar	01-10-24		SIS in Progress	N/A	N/A
44 -D	740	08-Sep-23	Hants	0.25	0.25	20V-311	Solar	1-Jan-25		SIS in Progress	N/A	N/A
45 -D	778	22-Apr-24	Guysborough	0.125	0.125	24C-443	Solar	15-06-25		SIS Milestones Met	N/A	N/A
46 -D	776	11-Apr-24	Colchester	0.37	0.37	1N-402	Solar	30-11-24		SIS Milestones Met	N/A	N/A
47 -D	795	24-Jul-24	Kings	0.375	0.375	22V-322H	Solar	20-12-24		SIS Milestones Met	N/A	N/A
48 -D	788	27-May-24	Halifax	0.555	0.555	58H-431	Solar	1-12-25		SIS Milestones Met	N/A	N/A
Totals:				284.192	283.1							